

Date(s)	Event	Status	Notes
5-19/21 - 9/13/22	Design of Project	Completed	
9/19/22	Apply for Certificate of Approval from RIDEM	Completed	
9/12/22	SSO reported & break identified	Completed	
9/14/22	Repair of force main	Completed	
9/14/22 - 11/1/2022	By-pass required for rehabilitation of entire force main	Completed	
10/13/22 - 11/16/22	Bid Notice Published		
10/26/22	Publication of Categorical Exclusion (CE) Notice		
11/3/22 - 11/4/22	Removal of sediment - Warwick Pond		
Current	Trenching & installation for by-pass of Lake Shore South Pump Station		
11/16/22	Bid Opening		
11/17/22	Award of Bid/Contract 94		
TBD	Obtain Certificate of Approval (CA) from RIDEM		
TBD	Pre- Construction Meetings to determine construction schedule		
TBD	Start of Construction		
*TBD = To be determined			